

Ridgewood Pool **EXECUTIVE SUMMARY**

PROVIDED BY FINDORFF

What's New?

With the great weather that we've all enjoyed, crews have been able to continue work on site and haven't missed a beat. The low walls at the dive vessel have been poured and the high walls are formed and ready for the concrete to follow. This will mark the completion of the concrete at the dive vessel. Progress at the new competition/recreation pool has continued to move along and the second half of the pool is nearly ready for the final slab pour that will take place early next week.

Progress at the pool house has continued and footings and foundations are nearly complete. Crews are prepping for the first concrete slab on grade pour with underground plumbing and masonry walls will soon follow.

The Past Few Weeks

- · Forming/reinforcing of the new competition/recreation pool (north end)
- Pouring of the low walls at the new dive vessel
- Forming/pouring of the foundation walls at the new pool house has continued
- Underground plumbing at the new pool house is underway
- Scarifying of the plaster at the existing lap pool

Looking Ahead

- Pouring of the concrete base for the new competition/recreation pool (north end)
- Pouring of the high walls at the new dive vessel
- Concrete slab on grade at the new pool house
- Masonry walls at the new pool house



Above: Drone photo taken from Barton Rd. showing the layout of the new pool house at the bottom, existing lap pool in the top left corner, and the new dive well and competition/recreation pool in the top right corner.

Below: A view from the southwest corner of the site showing a better look at the new dive well and competition/recreation pool.





The existing pool is receiving a new plaster finish similar to that of the other pools. Prior to waterproofing and installing the final coat, a process called scarifying needs to take place. Scarifying is the process that uses a scarifying machine that has spinning metal blades that coatings while leveling the concrete in preparation for the new plaster finish to be applied.





Ouestions? Project Manager, Luke Kiefer / 608.358.4105 / lkiefer@findorff.com



Ridgewood Pool EXECUTIVE SUMMARY

PROVIDED BY FINDORFF



Above: Underground plumbing is underway at the new pool house. This means that the concrete floor slab is right around the corner!



Above: Look at all of that reinforcing! This is a photo of the highwalls at the dive vessel. The tops of these walls will be over 24" thick to create space for the gutter that wraps the perimeter of the vessel.



Above: A photo showing the scarifying process occurring at the existing lap pool that was described in this week's fun fact.



Project Manager, Luke Kiefer / 608.358.4105 / <u>lkiefer@findorff.com</u>

Ouestions?